

CITY OF MARTINEZ

PARK, RECREATION, MARINA & CULTURAL COMMISSION AGENDA

September 21, 2010

TO: Chairperson and Commissioners

FROM: Tim Tucker, City Engineer

SUBJECT: Project updates

REPORT DATE: September 13, 2010

RECOMMENDATION:

Accept Report

DISCUSSION:

Pool: Abatement of hazardous materials is scheduled to be the first item of work and will be started the week of September followed by the demolition of the site.

Schedule:

Complete Construction Plans	July 9
Bid Project	July 9 – August 12
Award Contract (special meeting)	August 18
Notice to Proceed	Week of September 13th
Grand Opening	July 1, 2011

Holiday Highland: The plans and specifications are 95% complete. Construction should be held off until spring to avoid winter rains.

Rankin Park: The plans are 85% complete. Construction will begin in the spring to avoid winter rains.

Waterfront Park Bocce bathrooms and Hidden Lakes bathrooms: Plans and specification will be done by City staff and Romtec. Construction will occur during late winter and spring.