

CITY OF MARTINEZ

PARK, RECREATION, MARINA & CULTURAL COMMISSION AGENDA

June 19, 2012

TO: Chairperson and Commissioners
FROM: Tim Tucker, City Engineer
SUBJECT: Measure H Status Update

RECOMMENDATION:

Accept report.

DISCUSSION:

Sports Court Resurfacing Project:

The project includes repairing and resurfacing of basketball and tennis courts at six different parks in the city. The work includes but is not limited to: repairing of cracks, applying new acrylic surfacing, striping, tree removal, fence modifications, site furnishings, constructing concrete ramps, stairways and handrail, and asphalt paving. In addition the pathway through Foothill Park will be repaired at several locations.

Plans have been completed and the project has been advertised. Total project cost is \$350,000. Construction has recently begun. . Some of the courts are being made handicap accessible. The ramp for Hidden Valley Park courts has been construction.

Status: Construction Contract scheduled for Council approval April 18th.

Next Steps: Subject to Council approval construction will being approximately June 1st. The target date for completion is August 1, 2012

Outstanding Issues: None

Critical Timeline issues: Execution of Contract

Rankin and Tavan Field:

Status: Completed

Reconstruction of Rankin Park and Tavan Field is completed. The park was dedicated on May 31st. Tavan Field will be opened approximately August 1st for team use and rental.

Holiday Highland Park:

Status: Completed

Construction is complete.

Next Step: The contractor will be correcting punch list items including wiring for lights and adding a drinking fountain.

Outstanding Issues: None

Critical Timeline issues: None.

Hidden Valley Park:

This is the largest project in the Phase 2 list. The preliminary budget is in excess of \$2M. The design is approximately 75% complete. Brian Kilian is working with LCC on the design. The project includes re-grading of the park to make it more user friendly. A looped path system with an exercise course will encompass the west half of the park. A lower field area will accommodate the existing baseball use. New picnic areas are a major component of the project. Part of the project will also include the rehabilitation of the open space paths. In addition the restroom and Maintenance building is being replaced with an ADA accessible facility. The Landscape Architect is working with the Civil Engineer to modify the design to better match the budget. Construction will begin in fall and take about one year to complete.

Cappy Ricks Park:

The design of Cappy Ricks Park is nearing completion. Staff recently met with Romtec representatives to make minor modifications to their standard designs. Staff anticipates this project to be the next park under construction. The entire park is being rebuilt. The existing tennis courts are in poor condition and will be completely reconstructed. New restrooms, picnic areas and paths are part of the project along with resurfacing of the basketball court. Construction will begin in summer.

Nancy Boyd Park:

Like Cappy Ricks, Nancy Boyd Park plans are nearly complete. The project include the reconstruction of the front half of the park excluding the restroom/community room which was constructed as part of the field rehabilitation two years ago. New play equipment and picnic areas are the focus of the project.

Miscellaneous: The City is working with Romtec on a design-build contract (CMAS) for the Waterfront bocce court restrooms.