



**CITY OF MARTINEZ  
PARK, RECREATION, MARINA & CULTURAL COMMISSION AGENDA**

**AGENDA DATE:** April 15, 2014  
**TO:** PRMCC  
**FROM:** Tim Tucker  
**SUBJECT:** Measure H update

**RECOMMENDATION:**

Accept report.

**DISCUSSION:**

**Waterfront Park:** The Commission participated in a public workshop on the project at the end of November 2013. The consultant has completed a survey of the site along with a soils report needed for the design of the project. In addition the Consultant has developed several park layout options. The PRMCC Park Subcommittee reviewed park layout options and provided feedback. A second public workshop was held on March 12<sup>th</sup>. A preferred layout was selected. In addition there were discussions regarding light, noise and hours of operation of the fields. It was decided to have a third and final workshop to focus on these issues. The final workshop is scheduled for April 21<sup>st</sup> at 7pm at the City Hall Council Chambers. A Parks subcommittee meeting is scheduled on April 14<sup>th</sup> to review the Workshop information. It is likely the subcommittee will seek PRMCC approval of a schematic layout at the May meeting.

**Hidden Valley Park:** The work on this park is substantially completed. The parking lot paving and striping has been completed. The restrooms are completed however the wrong sized roll up doors were shipped. The new doors are scheduled to be delivered to the site on April 10<sup>th</sup>. The contractor removed the construction fencing around the perimeter of the park on March 7<sup>th</sup> leaving only the restroom and western portion of the parking lot fenced. It is planned that the restroom portion of the building and remainder of the parking lot will be made available to the public on Saturday, April 12<sup>th</sup>.

**ADA and Playground Improvement Project – Susana Street and Mt. View Parks:** Kluber and Associates has been selected to do the design of the project. The Subcommittee has provided comments to the designer. It is likely Mt. View Park will have the play areas centrally located. Susana Street Park will likely have a historical theme as part of the design. A Parks subcommittee meeting is scheduled on April 14<sup>th</sup> to review the tentative plan. The Subcommittee will report out the conclusions of the meeting to the PRMCC on the 15<sup>th</sup>.

**Waterfront Restrooms:** This project consists of ADA compliance and restroom replacement. The Council has allocated \$237,300 of Measure H Funds to complete the construction of this project in 2014. The project is scheduled for completion near the end of April.

