



**CITY OF MARTINEZ
PARK, RECREATION, MARINA & CULTURAL COMMISSION AGENDA**

AGENDA DATE: July 19, 2016
TO: PRMCC
FROM: Tim Tucker
SUBJECT: Measure H Update

RECOMMENDATION:

Accept report.

Hidden Lakes Soccer Field:

Construction began on April 11, 2016 and is progressing on schedule. The demolition and grading has been completed. The field final grading has been prepared for the installation of the synthetic field material including the shock pad and turf which was delivered to the site the week of July 11th. This synthetic turf work should take approximately three weeks to complete. Landscaping and pathways will be installed concurrently with the turf installation. The project continues to progress on schedule and on budget. The goal is to have the fields ready for the upcoming AYSO season.