

CITY OF MARTINEZ

PARK, RECREATION, MARINA & CULTURAL COMMISSION AGENDA

June 15, 2010

TO: Chairperson and Commissioners

FROM: Tim Tucker, City Engineer

SUBJECT: Pool Subcommittee update

RECOMMENDATION:

Accept report.

BACKGROUND:

The City received four responses to our Request for Qualifications for our mosaic artist. Public art is planned to be incorporated into the exterior walls of the outdoor shower areas. The subcommittee reviewed and ranked potential artists. The subcommittee has decided to interview three of the artists. Interviews will be scheduled for late June or early July. It is expected that a preferred artists will be recommended to the full PRMCC at the July meeting.

ArchPac architect Ken Moeller is working on the final construction plans and specifications. Plans have been submitted to the building Department and Fire Department for review. Comments from the Fire Department are expected to be returned to the City the week of June . The City Building Department is expediting their review also. Plans will need to be updated to incorporate any comments. The project is anticipated to be advertised for bids in early July. With a ten week bid and contract period along with an approximate nine month construction period the project is still anticipated to open the beginning of July as originally indicated in the draft schedule.

Schedule:

Complete Construction Plans	July 9
Bid Project	July 9 – August 10
Award Contract (special meeting)	August 12
Notice to Proceed	September 13
Grand Opening	July 1, 2011