

CITY OF MARTINEZ

PARK, RECREATION, MARINA & CULTURAL COMMISSION AGENDA

February 21, 2012

TO: Chairperson and Commissioners
FROM: Tim Tucker, City Engineer
SUBJECT: Measure H Status Update

The Commission received a comprehensive Measure H Update in January. The following is an update of recent work.

The Holliday Highland Park construction continues to progress ahead of schedule. Recent work includes the placing of the majority of sod and site furnishings. The sewer connection for the new restroom has been completed and the last of the concrete has been poured with the exception of the two bridges. Lastly the fence work has been completed. Remaining work at the writing of the report included the bridge concrete, clean-up, minor area of sod and some landscaping. The lawn area will need to be closed after the work is complete to ensure a proper root establishment.

Rankin Park construction continues on schedule for a Memorial Day opening. The custom play equipment has been delivered to the site, the Olive Grove is nearly complete and landscaping continues on the remainder of the site. The Contractor is completing the fencing of Tavan Field. Work remaining includes the final installation of play equipment, landscaping, sod and field work. Some concrete remains to be completed along with finish electrical work.

Hidden Valley Park is under design. The Landscape Architect is working with the Civil Engineer to modify the design to better match the budget. Once the re-scoping is complete a revised plan will be presented to the Parks Subcommittee for review.

The design of the remaining projects is proceeding on schedule. As previously mentioned Nancy Boyd construction will begin in mid-June. Cappy Ricks will begin construction around the same time.