



CITY OF MARTINEZ

PARKS, RECREATION, MARINA & CULTURAL
COMMISSION

DATE: March 20, 2012
TO: Parks, Recreation, Marina & Cultural Commission
FROM: Tim Tucker, City Engineer
SUBJECT: Measure H update

ACTION

Accept Report

BACKGROUND

The Commission will receive a comprehensive Measure H update in April from the City Engineer for both current and upcoming projects. The following is an update of recent work.

The Holliday Highland Park work is substantially complete. There are minor punch list items the contractor is working on. The project is scheduled to be open to the public on April ! Notices have been posted to discourage use prior to this date so as to give the sod adequate time to take root.

Rankin Park construction continues on schedule for a Memorial Day opening. The custom play equipment has been delivered to the site, and is setting in place. The Olive Grove is nearly complete and landscaping continues on the remainder of the site. The Contractor completed backstop and the majority of the fencing of Tavan Field. Work remaining includes the final installation of play equipment, landscaping, sod, rubber surfacing and fibar installation along with infield work. Some concrete remains to be completed along with finish electrical work.

Hidden Valley Park is under design. The Landscape Architect is working with the Civil Engineer to modify the design to better match the budget. Once the re-scoping is complete a revised plan will be presented to the Parks Subcommittee for review. It is anticipated this meeting will occur over the next two weeks.

The design of the remaining projects is proceeding on schedule. As previously mentioned Nancy Boyd construction will begin in mid-June. Cappy Ricks will begin construction around the same time. The sports court resurfacing project will be out to bid before the end of March.