



**CITY OF MARTINEZ
PARK, RECREATION, MARINA & CULTURAL COMMISSION AGENDA
May 21, 2013**

TO: Chairperson and Commissioners
FROM: Tim Tucker, City Engineer
SUBJECT: Measure H Status Update

RECOMMENDATION:

Accept report.

DISCUSSION:

The Hidden Valley, Cappy Ricks and Nancy Boyd Improvement Project Staff has been kept extremely busy over the last two months with this project. Bids were received for this project. The low bid was received from Suarez and Munoz Construction. They came with shining references. Their bid of \$3,974,535.50 was within a few percentages of the Engineer's Estimate. The Council awarded the bid at their May 1, 2013 meeting. Contracts, bonds and insurance have been approved and executed. Construction is scheduled to start June 17th which is just after the end of the Hidden Valley Elementary School year. The construction specifications allow 180 working days which relates to approximately nine calendar months.

Waterfront restroom: The "stamped" site plan was recently received from LCC. The restroom irrigation and electrical equipment list is being finalized and will be forwarded to Romtec. It is planned to have the City Council authorize the construction under a CMAS (California Multiple Award Schedule) in July. Construction should commence in August.

Waterfront Park: A "Request for Qualification" will be completed this month. Interviews of responders will occur in late June. Once selected and approved by the City Council the Landscape Architect and Civil Engineering firm will begin working with the Parks Subcommittee scoping the project.