



**CITY OF MARTINEZ
PARK, RECREATION, MARINA & CULTURAL COMMISSION AGENDA**

DATE: August 20, 2013
TO: PRMCC
FROM: Tim Tucker
SUBJECT: Measure H update

RECOMMENDATION:

Accept report.

DISCUSSION:

Waterfront Park

Staff sent out a Request for Qualifications (RFQ) on June 11 for a landscape architect to design the Waterfront Park Renovation Project. Statements of Qualifications (SOQ's) were returned by four firms on June 28, 2013. Interviews were held July 15th and 16th. Commissioner Richard Patchin participated in the interviews. Dillingham Associates was the unanimous choice by the panel. They have approximately 30 years of experience and have done numerous similar projects. They are currently finalizing a scope of work, schedule and cost. It is anticipated staff will be going to Council for approval of a contract for the preliminary design. Once the preliminary design is complete and approved by both the PRMCC and City Council a second contract will be submitted to the Council for the final design.

Current Projects:

The contractor for the Cappy Ricks, Nancy Boyd and Hidden Valley Park Renovation project started work on June 10, 2013. Work is progressing on schedule.

Cappy Ricks: Utilities, storm drainage and a significant amount of the concrete work has been completed. The Contractor is currently working on the tennis courts. The next item of work will be the installation of the restroom. The restroom will be delivered near the end of the week of August 19th. There are no significant construction related issues.

Hidden Valley Park: Grading, utilities, storm drainage and a significant amount of the concrete work have been completed. The next item of work will be completing the concrete work and installation of the irrigation system. There are no significant construction related issues. School will be starting soon. Our Construction Division has recently met with the principal of Hidden Valley Elementary school. She is glad to see the project progressing. The contractor is trying to expedite the construction of the trail from Beachwood Drive to

accommodate students that walk to school through the park. There are no major outstanding construction issues.

Nancy Boyd Park: Grading and utilities have been completed. Once the crews are finished pouring concrete at Hidden Valley Park they will mobilize to Nancy Boyd.

Nancy Boyd



Cappy Ricks

