



**CITY OF MARTINEZ  
PARK, RECREATION, MARINA & CULTURAL COMMISSION AGENDA**

**AGENDA DATE:** June 16, 2015  
**TO:** PRMCC  
**FROM:** Joe Enke  
**SUBJECT:** Measure H update

**RECOMMENDATION:**

Accept report.

**DISCUSSION:**

**1. *Susana and Mt. View Park Parks*** – The construction contractor, Suarez & Munoz is on schedule to complete Susana Park by the end of July. Installation of lighting, site furnishings and drainage improvements at the corner of Estudillo and Henrietta are the main remaining items of work.

With the completion of the little league season, construction at Mt. View Park will now start on the picnic areas around the ball field and the main parking lot. Construction is scheduled to be completed by the middle of August.

Completion of the ADA and other improvements to the restroom buildings are still pending. The work will either be performed by city forces or by a negotiated change order with Suarez and Munoz.

**2. *Hidden Lakes Soccer Field*** – A public workshop was held June 8, 2015. Representatives from Pleasant Hill Martinez Soccer Association and Heritage Soccer club attended. The Park Subcommittee is scheduled to meet at 6:00 p.m. Tuesday, June 16, 2015 to discuss the project. The design consultant will give a presentation at tonight's meeting.

**3. *Waterfront Park*** – Dillingham Associates is working on the final design drawings for the project based on the approved schematic design. The council approved additional funding in the amount of \$3,985,000 for the project, for a total of \$7,580,000. The additional funding includes Measure WW, Park in Lieu impact fees and \$2,050,000 of Measure H. An Initial Study is also underway to determine the appropriate environmental documentation for the project. Construction is scheduled to start in the spring of 2016.