



CITY OF MARTINEZ

**CITY COUNCIL AGENDA
September 23, 2009**

TO: Mayor and City Council
FROM: Don Salts, Deputy Public Works Director
SUBJECT: Alhambra Avenue Pedestrian Safety Project
DATE: September 10, 2009

RECOMMENDATION:

Adopt resolution accepting the Alhambra Avenue Pedestrian Safety Project per contract documents and instruct the City Clerk to File a Notice of Completion.

BACKGROUND:

Work consists of, but is not limited to, installation of in-road crosswalk warning lights, solar powered controllers, and warning signs on Alhambra Avenue at the intersections of C Street and Bertola Street.

On June 5, 2009, a contract was awarded to Hudson Excavation Inc. for construction of the subject project as per contract plans and specifications for a total bid amount of \$59,100.00. One Contract Change Order for a total sum of \$22,314.63 was issued. The Final total price including said change order and based on actual field measurements of constructed improvements is \$81,414.63.

Below is a summary of the Contact Change Order. Funding for the Change Orders came from the project contingency.

C.O. # 1 Upgraded in-row crosswalk light system, including spot device remote monitoring system \$ 22,314.63

The Contractor has submitted the Contractor Guarantee and the Maintenance Bond, and agrees to correct any defects as per specifications for a one-year period.

FISCAL IMPACT:

Transportation development Act (TDA) funds were used for this project any unused funds for this project will be transferred back into the gas tax account.

ACTION:

Adopt resolution and filing a notice of completion for Alhambra Ave. Pedestrian Safety Project.

Attachment: Site Plan

APPROVED BY:



City Manager

APPROVED BY:



Public Works Director

RESOLUTION NO. -09

ACCEPTING THE ALHAMBRA AVENUE PEDESTRIAN SAFETY PROJECT PER
CONTRACT DOCUMENTS AND INSTRUCTING THE CITY CLERK
TO FILE A NOTICE OF COMPLETION

WHEREAS, the City of Martinez has heretofore entered into a contract with Hudson Excavation, Inc. for certain work on the Alhambra Avenue Pedestrian Safety Project and the Public Works Director has recommended acceptance of said work of improvement as completed in accordance with plans, specifications and approved change orders and correction lists, and in accordance with the final inspection of the Deputy Director of Public Works.

NOW, THEREFORE, BE IT RESOLVED, by the City Council of Martinez that said work is hereby accepted as completed on this 23rd day of September 2009.

BE IT FURTHER RESOLVED that the City Clerk, be and he is hereby directed to file a Notice of Completion on said project.

* * * * *


I HEREBY CERTIFY that the foregoing is a true and correct copy of a resolution duly adopted by the City Council of the City of Martinez at an Adjourned Regular Meeting of said Council held on the 23rd day of September, 2009 by the following vote:

AYES:

NOES:

ABSENT:

RICHARD G. HERNANDEZ, CITY CLERK
CITY OF MARTINEZ



**LOCATIONS FOR
IN ROAD LIGHTS**

*CONTRA COSTA
COUNTY HOSPITAL*

*VETERANS
MEMORIAL
PARK*

*ALHAMBRA
HIGH SCHOOL*

\\ntz-cityhall\users\astro\My Documents\Drawings\Base Map\citymap.dwg